Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.13		Providing and removing Centering, shuttering, strutting, propping etc.. for columns, pillars, piers, abutments, post and struts, square / rectangular slabs /side walls polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge.							
		Mother theresa burial ground road							
		Left Side							
0	30		Sqm	4	30.00		0.90	108.00	
30	38.6		Sqm	4	8.60		0.90	30.96	
		Right Side							
0	30		Sqm	4	30.00		0.90	108.00	
30	62.7		Sqm	4	32.70		0.90	117.72	
		Total Executed Qty						**364.68**	
		Tender Qty						**646.20**	
		Modified Tender Qty						**364.68**	
		DPQ Paid in 1st Bill No.One Pg. No.						**-**	
		Present Bill Quantity						**364.68**	

21/9/15

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division

NO	Description	Nos	BAR DIA	No. Bars	Total No. bars	Length	Total Length	Weight	Total weight
			mm			m	m	kg/m	Kg's
	Item no.12	**Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications**							
	Mother theresa burial ground road								
	LHS								
	Main Bars (#12@140 c/c)	1	12	277	277	3.00	830.14	0.887814	737.01
	Distribution(9-#8)	1	8	9	9	38.60	347.40	0.394584	137.08
	RHS								
	Main Bars (#12@140 c/c)	1	12	449	449	3.00	1346.57	0.887814	1195.51
	Distribution(8-#8)	1	8	8	8	62.70	501.60	0.394584	197.92
								TOTAL QTY IN KG'S	**2267.52**
								TOTAL QTY IN TONNE	**2.26**

17/9/15

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Contractor

BMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.17		Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastizers @ 3lts confirming to IS 9103-1999 RE affirmed - 2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, stair case lintels, retaining walls return walls, walls(anythickness) including attached plasters columns piers abutments pillars posts struts butresses string or lacing courses parapets copings, bed blocks , plain windows cills fillets etc., including cost of all materials labour HOM of machinery curing complete as per specifications.							
		Mother theresa burial ground road							
		Bottom Raft							
		Left Side							
0	30		Cum	1	30.00	0.90	0.15	4.05	
30	38.6		Cum	1	8.60	0.90	0.15	1.16	
		Right Side							
0	30		Cum	1	30.00	0.90	0.15	4.05	
30	62.7		Cum	1	32.70	0.90	0.15	4.41	
		Wall							
		Left Side							
0	30		Cum	2	30.00	0.15	0.90	8.10	
30	38.6		Cum	2	8.60	0.15	0.90	2.32	
		Right Side							
0	30		Cum	2	30.00	0.15	0.90	8.10	
30	62.7		Cum	2	32.70	0.15	0.90	8.83	
		Total Executed Qty					41.02	**41.03**	
		Tender Qty						**32.18**	
		Modified Tender Qty						**41.03**	
		DPQ Paid in 1st Bill No.One Pg. No.							
		Qty upto 125%						**40.23**	
		Qty above 125%						**0.80**	

ADDR DE(L-4) 20/9/19

20/9/19

ADDR DE(L-4) 2/12

2/12/2019

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

RAJAPRASAD CONSULTANTS BANGALORE

RMC

AssistantEngineer

Assistant Executive Engineer
Assistant Executive Engineer,
Kodigehalli Sub Division

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
E2		Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring shuttering reinforcement and bar bending machine mixed concrette laid in layers not exceeding 15 cm thick wellcompacted cost of all materials labour curing complete as per specfications (Data Rate Approved)							
		Mariyannapalya							
		Left Side							
0	30		Sqm	1	30.00	0.90		27.00	
30	38.6		Sqm	1	8.60	0.90		7.74	
		Right Side							
0	30		Sqm	1	30.00	0.90		27.00	
30	62.7		Sqm	1	32.70	0.90		29.43	
		Gopalappa Layout							
		Left Side							
			Sqm	50	0.90	0.60		27.00	
			Sqm	25	0.90	0.60		13.50	
		Right Side							
			Sqm	30	0.90	0.60		16.20	
			Sqm	5	0.90	0.60		2.70	
		Missing Cover Slab	Sqm	12	0.90	0.60		6.48	
		Total Executed Qty						**157.05**	
		EIRL Qty						**157.50**	
		DPQ Paid in 1st Bill No.One Pg. No.						**0.00**	
		Present Bill Quantity						**157.05**	

NDD DE(HQ) 6/1

6/1/2023

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

RAJAPRASAD CONSULTANTS BANGALORE
RMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.07		Providing laying, spreading and compacting graded fine aggregate to wet mix macadam specificationns including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surfce and compating with vibratory roller to achieve the desired density complete as per specifications and the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.					**Cum**	**222.04**	
		Present Executed							
		Mariyannapalya							
		1ST CROSS MOTHER TERESA ROAD							
		LHS							
0	2.4		Cum	1	2.40	1.00	0.20	0.48	
3	11		Cum	1	8.00	1.60	0.20	2.56	
12	19		Cum	1	7.00	0.90	0.20	1.26	
19	27		Cum	1	8.00	1.20	0.20	1.92	
33	43		Cum	1	10.00	0.80	0.20	1.60	
56	77		Cum	1	21.00	1.20	0.20	5.04	
		RHS							
33	54		Cum	1	21.00	1.00	0.20	4.20	
56	73		Cum	1	17.00	2.00	0.20	6.80	
		CENTER							
28	31		Cum	1	3.00	5.00	0.20	3.00	
		1ST CROSS ROAD							
		LHS	Cum						
0	26			1	26.00	1.50	0.20	7.80	
		RHS							
15	22.6		Cum	1	7.60	1.30	0.20	1.98	
		9TH CROSS							
0	15		Cum	1	15.00	4.85	0.20	14.55	
15	30		Cum	1	15.00	4.95	0.20	14.85	
30	45		Cum	1	15.00	5.00	0.20	15.00	
45	60		Cum	1	15.00	5.10	0.20	15.30	
		5TH CROSS							
0	15		Cum	1	15.00	4.70	0.20	14.10	
15	30		Cum	1	15.00	5.00	0.20	15.00	
30	45		Cum	1	15.00	4.90	0.20	14.70	
45	60		Cum	1	15.00	4.40	0.20	13.20	
60	75		Cum	1	15.00	4.55	0.20	13.65	
75	90		Cum	1	15.00	4.85	0.20	14.55	
90	95		Cum	1	5.00	4.85	0.20	4.85	
		5TH CROSS,3RD CROSS							
0	15		Cum	1	15.00	4.75	0.20	14.25	
15	30		Cum	1	15.00	4.80	0.20	14.40	
30	45		Cum	1	15.00	4.55	0.20	13.65	
45	46		Cum	1	1.00	4.30	0.20	0.86	229.55

RMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone

229.55

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		5TH CROSS,2ND CROSS							
		RHS							
2.3	4		Cum	1	1.70	2.00	0.20	0.68	
8.3	13		Cum	1	4.70	2.60	0.20	2.44	
		CENTER							
41	42		Cum	1	1.00	3.00	0.20	0.60	
		5TH CROSS,1ST CROSS							
0	15		Cum	1	15.00	4.15	0.20	12.45	
15	30		Cum	1	15.00	4.15	0.20	12.45	
30	36.5		Cum	1	6.50	3.75	0.20	4.88	
		6TH CROSS							
		LHS							
1.5	4.5		Cum	1	3.00	1.40	0.20	0.84	
5	7		Cum	1	2.00	2.00	0.20	0.80	
8.4	10		Cum	1	1.60	1.20	0.20	0.38	
55	56.2		Cum	1	1.20	1.00	0.20	0.24	
67	70		Cum	1	3.00	1.20	0.20	0.72	
		RHS							
12	27		Cum	1	15.00	1.90	0.20	5.70	
29	32		Cum	1	3.00	2.10	0.20	1.26	
33	59		Cum	1	26.00	1.90	0.20	9.88	
60	66		Cum	1	6.00	2.10	0.20	2.52	
52.2	75		Cum	1	22.80	2.10	0.20	9.58	
		SANDYANGAPPA LAYOUT							
		5th main							
0	15		Cum	1	15.00	1.80	0.20	5.40	
15	30		Cum	1	15.00	2.00	0.20	6.00	
30	45		Cum	1	15.00	1.00	0.20	3.00	
45	60		Cum	1	15.00	1.40	0.20	4.20	
60	69		Cum	1	9.00	0.70	0.20	1.26	
		2nd cross							
0	15		Cum	1	15.00	2.50	0.20	7.50	
15	30		Cum	1	15.00	2.10	0.20	6.30	
30	45		Cum	1	15.00	1.20	0.20	3.60	
45	60		Cum	1	15.00	1.05	0.20	3.15	
60	75		Cum	1	15.00	2.10	0.20	6.30	
		3rd cross							
0	15		Cum	1	15.00	3.00	0.20	9.00	
15	30		Cum	1	15.00	2.50	0.20	7.50	
30	45		Cum	1	15.00	1.30	0.20	3.90	
45	53		Cum	1	8.00	2.30	0.20	3.68	
		4th cross							
0	15		Cum	1	15.00	1.50	0.20	4.50	
15	30		Cum	1	15.00	1.90	0.20	5.70	
30	35.8		Cum	1	5.80	0.90	0.20	1.04	
		4th main							147.45

229.55 + 147.45 = 377

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Koolgehalli Sub Division.

377

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
0	15		Cum	1	15.00	1.30	0.20	3.90	
15	30		Cum	1	15.00	1.50	0.20	4.50	
30	45		Cum	1	15.00	1.60	0.20	4.80	
45	60		Cum	1	15.00	0.90	0.20	2.70	
60	75		Cum	1	15.00	2.00	0.20	6.00	
75	90		Cum	1	15.00	1.05	0.20	3.15	
90	105		Cum	1	15.00	0.85	0.20	2.55	
105	120		Cum	1	15.00	1.00	0.20	3.00	
120	135		Cum	1	15.00	3.00	0.20	9.00	
135	145		Cum	1	10.00	1.60	0.20	3.20	
		4th Main 3rd Cross Sondyagappa layout							
0	15		Cum	1	15.00	2.50	0.20	7.50	
15	30		Cum	1	15.00	2.80	0.20	8.40	
30	36		Cum	1	6.00	3.50	0.20	4.20	
		4th cross							
0	15		Cum	1	15.00	1.30	0.20	3.90	
15	30		Cum	1	15.00	2.20	0.20	6.60	
30	38		Cum	1	8.00	1.80	0.20	2.88	
		Gopallappa layout							
		Venkategowda layout							
		2nd main 5th cross							
0	15		Cum	1	15.00	3.90	0.20	11.70	
15	30		Cum	1	15.00	4.05	0.20	12.15	
30	45		Cum	1	15.00	3.95	0.20	11.85	
45	59.5		Cum	1	14.50	4.65	0.20	13.49	
		2nd main 4th cross							
0	15		Cum	1	15.00	4.80	0.20	14.40	
15	30		Cum	1	15.00	4.30	0.20	12.90	
30	45		Cum	1	15.00	4.20	0.20	12.60	
45	69.5		Cum	1	24.50	3.95	0.20	19.36	
		Gopalappa Layout							
		12th A cross							
32	40		Cum	1	8.00	3.60	0.20	5.76	
		1st coss							
0	15		Cum	1	15.00	5.50	0.20	16.50	
		2nd cross							
0	15		Cum	1	15.00	5.50	0.20	16.50	
15	30		Cum	1	15.00	5.50	0.20	16.50	
64	72		Cum	1	8.00	5.50	0.20	8.80	
		Chinnappa Layout							
		13th A cross							
0	15		Cum	1	15.00	1.80	0.20	5.40	
15	27		Cum	1	12.00	2.10	0.20	5.04	259.22

377 + 259.22 = 636.22

RUDRAPRASAD CONSULTANTS BANGALORE

BMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division.

636.22

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		13th cross							
0	15		Cum	1	15.00	2.60	0.20	7.80	
15	24		Cum	1	9.00	2.40	0.20	4.32	
		1st cross roads							
0	15		Cum	1	15.00	5.50	0.20	16.50	
15	28		Cum	1	13.00	2.20	0.20	5.72	
		Pampa Extension							
		5th main							
		Left side							
0	30		Cum	1	30.00	1.60	0.20	9.60	
30	60		Cum	1	30.00	2.00	0.20	12.00	
60	78		Cum	1	18.00	2.80	0.20	10.08	
		Right side							
82	102		Cum	1	20.00	2.50	0.20	10.00	
106	124		Cum	1	18.00	2.20	0.20	7.92	
130	156		Cum	1	26.00	2.30	0.20	11.96	
159	183		Cum	1	24.00	1.70	0.20	8.16	
187	207		Cum	1	20.00	2.10	0.20	8.40	
212	231		Cum	1	19.00	2.30	0.20	8.74	
		4th main							
		Left side							
0	30		Cum	1	30.00	1.60	0.20	9.60	
30	60		Cum	1	30.00	1.80	0.20	10.80	
60	80		Cum	1	20.00	2.30	0.20	9.20	
82	103		Cum	1	21.00	2.10	0.20	8.82	
107	129		Cum	1	22.00	1.80	0.20	7.92	
132	159		Cum	1	27.00	2.40	0.20	12.96	
		Right side							
86	112		Cum	1	26.00	1.50	0.20	7.80	
116	131		Cum	1	15.00	2.80	0.20	8.40	
160	179		Cum	1	19.00	1.20	0.20	4.56	
184.5	203		Cum	1	18.50	1.70	0.20	6.29	
207	232		Cum	1	25.00	2.30	0.20	11.50	
		9th cross							
0	30		Cum	1	30.00	1.50	0.20	9.00	
30	60		Cum	1	30.00	1.80	0.20	10.80	
60	83		Cum	1	23.00	2.20	0.20	10.12	
		8th cross							
0	30		Cum	1	30.00	1.20	0.20	7.20	
30	60		Cum	1	30.00	1.90	0.20	11.40	
60	83		Cum	1	23.00	2.00	0.20	9.20	
		Hotteppa layout							
		Prakruthi chandana apt road							
0	15		Cum	1	15.00	0.90	0.20	2.70	
15	30		Cum	1	15.00	0.90	0.20	2.70	
30	45		Cum	1	15.00	0.80	0.20	2.40	
45	60		Cum	1	15.00	0.60	0.20	1.80	
60	73.5		Cum	1	13.50	0.90	0.20	2.43	288.80

636.22 + 288.80 = 925.02

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,

925.02

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Road from burial ground							
0	20		Cum	1	20.00	1.80	0.20	7.20	
		Adithya park aptartment road							
		Left side							
0	15		Cum	1	15.00	1.80	0.20	5.40	
15	30		Cum	1	15.00	1.90	0.20	5.70	
30	41		Cum	1	11.00	1.60	0.20	3.52	
		Right side							
0	12		Cum	1	12.00	1.60	0.20	3.84	
15	30		Cum	1	15.00	1.40	0.20	4.20	
30	38		Cum	1	8.00	1.50	0.20	2.40	
		Hotteppa Layout							
		1st main road							
0	20		Cum	1	20.00	4.00	0.20	16.00	
48	57		Cum	1	9.00	1.20	0.20	2.16	
90	103		Cum	1	13.00	0.80	0.20	2.08	
		2nd main road							
30	34		Cum	1	4.00	3.50	0.20	2.80	
65	70		Cum	1	5.00	1.00	0.20	1.00	
		Kallappa Layout							
		Main road							
		Left side							
0	30		Cum	1	30.00	1.30	0.20	7.80	
30	60		Cum	1	30.00	0.90	0.20	5.40	
60	90		Cum	1	30.00	1.00	0.20	6.00	
90	120		Cum	1	30.00	1.05	0.20	6.30	
120	155		Cum	1	35.00	1.30	0.20	9.10	
		Right side							
0	30		Cum	1	30.00	0.65	0.20	3.90	
30	60		Cum	1	30.00	0.50	0.20	3.00	
60	90		Cum	1	30.00	0.70	0.20	4.20	
90	120		Cum	1	30.00	0.90	0.20	5.40	
120	155		Cum	1	35.00	1.10	0.20	7.70	
		4th cross							
0	30		Cum	1	30.00	0.55	0.20	3.30	
30	60		Cum	1	30.00	0.50	0.20	3.00	
60	90		Cum	1	30.00	0.65	0.20	3.90	
90	120		Cum	1	30.00	0.80	0.20	4.80	
		4thA cross							
0	30		Cum	1	30.00	0.55	0.20	3.30	
30	60		Cum	1	30.00	0.60	0.20	3.60	
60	90		Cum	1	30.00	0.65	0.20	3.90	
90	110		Cum	1	20.00	0.90	0.20	3.60	
		3rd cross							
0	30		Cum	1	30.00	0.80	0.20	4.80	
30	59.5		Cum	1	29.50	0.90	0.20	5.31	
		3rdA cross							
0	30		Cum	1	30.00	1.90	0.20	11.40	166.01

925.02 + 166.01 = 1091.03

PRAPRASAD CONSULTANTS BANGALORE RMC

AssistantEngineer

Assistant Executive Engineer

Kodigehalli Sub Division,

Yelahar

1091.03

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	60		Cum	1	30.00	2.10	0.20	12.60	
60	83.5		Cum	1	23.50	2.30	0.20	10.81	
		2nd cross							
0	30		Cum	1	30.00	1.90	0.20	11.40	
30	43		Cum	1	13.00	2.30	0.20	5.98	
		2ndA cross							
0	30		Cum	1	30.00	2.10	0.20	12.60	
30	60		Cum	1	30.00	2.40	0.20	14.40	
60	76.5		Cum	1	16.50	2.60	0.20	8.58	
		1stA cross							
0	30		Cum	1	30.00	2.60	0.20	15.60	
30	56		Cum	1	26.00	2.00	0.20	10.40	
		5th Cross Road							
		Left side							
0	30		Cum	1	30.00	1.30	0.20	7.80	
30	60		Cum	1	30.00	1.50	0.20	9.00	
60	90		Cum	1	30.00	1.80	0.20	10.80	
90	107.5		Cum	1	17.50	1.60	0.20	5.60	
		Right side							
0	30		Cum	1	30.00	0.90	0.20	5.40	
30	60		Cum	1	30.00	1.20	0.20	7.20	
60	90		Cum	1	30.00	1.10	0.20	6.60	
90	105		Cum	1	15.00	0.95	0.20	2.85	
		Total Executed Qty						**1470.69**	
		Tender Qty						**965.43**	
		Modified Tender Qty						**1470.69**	
		DPQ Paid in 1st Bill No.One Pg. No.						**222.04**	
		Qty upto 125%						**984.75**	
		Qty Above 125%						**263.90**	

NIDP DELHI) 28/11

157.62
1248.65

28/11/19

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

VP70 125% 984.75
Above 125% 263.90
1248.65

PRAPRASAD CONSULTANTS BANGALORE
PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.08		Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and or/ compressed air to receive bituminous treatment including cost of all materails, labour, HOM Machineries complete as per specifications and the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.							
		2nd main road				(A+B)/2			
0	30		Sqm	1	30.00	9.50		285.00	
30	60		Sqm	1	30.00	8.75		262.50	
60	90		Sqm	1	30.00	8.50		255.00	
90	120		Sqm	1	30.00	8.25		247.50	
120	151.5		Sqm	1	31.50	7.50		236.25	
		1st cross road							
0	30		Sqm	1	30.00	6.70		201.00	
30	60		Sqm	1	30.00	5.70		171.00	
60	90		Sqm	1	30.00	5.70		171.00	
90	120		Sqm	1	30.00	5.60		168.00	
120	150		Sqm	1	30.00	5.80		174.00	
150	178		Sqm	1	28.00	6.50		182.00	
		2nd cross road							
0	30		Sqm	1	30.00	8.30		249.00	
30	60		Sqm	1	30.00	8.20		246.00	
60	90		Sqm	1	30.00	9.00		270.00	
90	120		Sqm	1	30.00	9.35		280.50	
120	150		Sqm	1	30.00	9.00		270.00	
150	184.5		Sqm	1	34.50	9.10		313.95	
		3rd cross							
0	30		Sqm	1	30.00	6.45		193.50	
30	60		Sqm	1	30.00	6.25		187.50	
60	92		Sqm	1	32.00	5.70		182.40	
		3rd A cross							
0	30		Sqm	1	30.00	4.85		145.50	
30	45		Sqm	1	15.00	5.25		78.75	
		2nd main road							
0	30		Sqm	1	30.00	5.05		151.50	
30	60		Sqm	1	30.00	4.60		138.00	
60	90		Sqm	1	30.00	4.85		145.50	
90	120		Sqm	1	30.00	5.30		159.00	
120	150		Sqm	1	30.00	5.30		159.00	
150	170.5		Sqm	1	20.50	5.25		107.63	
		1 st cross							
0	30		Sqm	1	30.00	3.75		112.50	
30	63.5		Sqm	1	33.50	3.60		120.60	
		2nd Cross Road							
0	30		Sqm	1	30.00	3.85		115.50	
30	50		Sqm	1	20.00	4.25		85.00	
		3rd main Road							
0	30		Sqm	1	30.00	6.10		183.00	
30	60		Sqm	1	30.00	6.30		189.00	
60	90		Sqm	1	30.00	6.20		186.00	
90	124		Sqm	1	34.00	6.25		212.50	

6835.08

NDP
AE(NS)
30/11/19

RUDRAPRASAD CONSULTANTS BANGALORE PMC

A.N.D.
AssistantEngineer

30.11.19
Assistant Executive Engineer
Kodigehalli

6835.08

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
		3rdCross road next to brindavan apartment							
0	30		Sqm	1	30.00	4.45		133.50	
30	49		Sqm	1	19.00	4.60		87.40	
		cross road							
0	30		Sqm	1	30.00	7.25		217.50	
30	60		Sqm	1	30.00	6.95		208.50	
60	102.5		Sqm	1	42.50	7.35		312.38	
		Vayunandhana Layout							
		1st cross G Ramaiah layout							
0	15		Sqm	1	15.00	5.55		83.25	
15	30		Sqm	1	15.00	4.75		71.25	
30	45		Sqm	1	15.00	5.50		82.50	
45	60		Sqm	1	15.00	5.40		81.00	
60	75		Sqm	1	15.00	5.20		78.00	
75	84		Sqm	1	9.00	5.70		51.30	
		2 nd cross G ramaiah Layout							
0	15		Sqm	1	15.00	5.55		83.25	
15	30		Sqm	1	15.00	5.10		76.50	
30	45		Sqm	1	15.00	4.70		70.50	
45	60		Sqm	1	15.00	5.00		75.00	
60	75		Sqm	1	15.00	5.30		79.50	
75	93		Sqm	1	18.00	5.15		92.70	
		5th cross road							
0	15		Sqm	1	15.00	5.30		79.50	
15	30		Sqm	1	15.00	5.60		84.00	
30	45		Sqm	1	15.00	5.65		84.75	
45	60		Sqm	1	15.00	5.70		85.50	
60	79		Sqm	1	19.00	6.20		117.80	
		6th cross road							
0	15		Sqm	1	15.00	6.05		90.75	
15	30		Sqm	1	15.00	5.85		87.75	
30	45		Sqm	1	15.00	6.05		90.75	
45	60		Sqm	1	15.00	6.25		93.75	
60	75		Sqm	1	15.00	6.35		95.25	
75	93		Sqm	1	18.00	5.50		99.00	
		cross road							
0	15		Sqm	1	15.00	4.50		67.50	
15	27.5		Sqm	1	12.50	5.00		62.50	
		cross road							
0	15		Sqm	1	15.00	2.60		39.00	
15	28.5		Sqm	1	13.50	2.75		37.13	
		cross road							
0	15		Sqm	1	15.00	3.45		51.75	
15	30		Sqm	1	15.00	4.30		64.50	3215.26

6835.08 + 3215.26 = 10050.34

PRAPRASAD CONSULTANTS BANGALORE
PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	45		Sqm	1	15.00	5.15		77.25	
45	60		Sqm	1	15.00	5.10		76.50	
60	75		Sqm	1	15.00	4.50		67.50	
75	91.5		Sqm	1	16.50	3.95		65.18	286.43
							Total	10336.70	
		Present Executed						.76	
		Mariyannapalya				(A+B)/2			
		1ST CROSS MOTHER TERESA ROAD							
0	15		Sqm	1	15.00	4.35		65.25	
15	30		Sqm	1	15.00	4.65		69.75	
30	45		Sqm	1	15.00	4.75		71.25	
45	60		Sqm	1	15.00	4.70		70.50	
60	75		Sqm	1	15.00	4.40		66.00	
75	77		Sqm	1	2.00	4.00		8.00	
		1ST CROSS ROAD							
0	15		Sqm	1	15.00	4.90		73.50	
15	26		Sqm	1	11.00	4.50		49.50	
		9TH CROSS							
0	15		Sqm	1	15.00	4.85		72.75	
15	30		Sqm	1	15.00	4.95		74.25	
30	45		Sqm	1	15.00	5.00		75.00	
45	60		Sqm	1	15.00	5.10		76.50	
		5TH CROSS							
0	15		Sqm	1	15.00	4.70		70.50	
15	30		Sqm	1	15.00	5.00		75.00	
30	45		Sqm	1	15.00	4.90		73.50	
45	60		Sqm	1	15.00	4.40		66.00	
60	75		Sqm	1	15.00	4.55		68.25	
75	90		Sqm	1	15.00	4.85		72.75	
90	95		Sqm	1	5.00	4.85		24.25	
		5TH CROSS,3RD CROSS							
0	15		Sqm	1	15.00	4.75		71.25	
15	30		Sqm	1	15.00	4.80		72.00	
30	45		Sqm	1	15.00	4.55		68.25	
45	46		Sqm	1	1.00	4.30		4.30	
		5TH CROSS,2ND CROSS							
0	15		Sqm	1	15.00	4.80		72.00	
15	20		Sqm	1	5.00	4.80		24.00	
20	35		Sqm	1	15.00	4.50		67.50	
35	48		Sqm	1	13.00	4.15		53.95	
		5TH CROSS,1ST CROSS							
0	15		Sqm	1	15.00	4.15		62.25	718.00

PMC

AssistantEngineer

Assistant Executive Engineer

Kodigehalli Sub Division

Yelahanka Zone, B.B.M.P

1718.00

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
15	30		Sqm	1	15.00	4.15		62.25	
30	36.5		Sqm	1	6.50	5.19		33.72	
		6TH CROSS							
0	15		Sqm	1	15.00	5.35		80.25	
15	30		Sqm	1	15.00	5.35		80.25	
30	45		Sqm	1	15.00	5.65		84.75	
45	60		Sqm	1	15.00	5.90		88.50	
60	75		Sqm	1	15.00	6.00		90.00	
		SANDYANGAPPA LAYOUT							
		5th main							
0	15		Sqm	1	15.00	3.35		50.25	
15	30		Sqm	1	15.00	3.35		50.25	
30	45		Sqm	1	15.00	3.65		54.75	
45	60		Sqm	1	15.00	4.50		67.50	
60	69		Sqm	1	9.00	5.00		45.00	
		2nd cross							
0	15		Sqm	1	15.00	5.30		79.50	
15	30		Sqm	1	15.00	5.35		80.25	
30	45		Sqm	1	15.00	5.40		81.00	
45	60		Sqm	1	15.00	5.10		76.50	
60	75		Sqm	1	15.00	4.90		73.50	
		3rd cross							
0	15		Sqm	1	15.00	5.65		84.75	
15	30		Sqm	1	15.00	5.15		77.25	
30	45		Sqm	1	15.00	5.30		79.50	
45	53		Sqm	1	8.00	5.70		45.60	
		4th cross							
0	15		Sqm	1	15.00	3.85		57.75	
15	30		Sqm	1	15.00	4.05		60.75	
30	35.8		Sqm	1	5.80	4.60		26.68	
		4th main							
0	15		sqm	1	15.00	4.45		66.75	
15	30		sqm	1	15.00	5.85		87.75	
30	45		sqm	1	15.00	5.10		76.50	
45	60		sqm	1	15.00	4.65		69.75	
60	75		sqm	1	15.00	4.95		74.25	
75	90		sqm	1	15.00	5.50		82.50	
90	105		sqm	1	15.00	5.25		78.75	
105	120		sqm	1	15.00	5.00		75.00	
120	135		sqm	1	15.00	6.00		90.00	
135	145		sqm	1	10.00	5.90		59.00	
		3rd Cross Sondyagappa layout							
0	15		Sqm	1	15.00	5.25		78.75	
15	30		Sqm	1	15.00	4.95		74.25	
30	36		Sqm	1	6.00	4.85		29.10	
		4th cross							2552.85

1718.00 + 2552.85 = 4270.85

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Kodigehalli Sub Division

4270.85

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
0	15		Sqm	1	15.00	5.20		78.00	
15	30		Sqm	1	15.00	5.45		81.75	
30	38		Sqm	1	8.00	5.70		45.60	
		Gopalappa Layout							
		Gopalappa Layout							
		12th A cross							
0	15		Sqm	1	15.00	4.35		65.25	
15	30		Sqm	1	15.00	4.05		60.75	
30	45		Sqm	1	15.00	3.95		59.25	
45	68		Sqm	1	23.00	4.65		106.95	
		1st coss							
0	15		Sqm	1	15.00	4.65		69.75	
15	30		Sqm	1	15.00	4.30		64.50	
30	45		Sqm	1	15.00	4.20		63.00	
45	60		Sqm	1	15.00	4.80		72.00	
60	76.5		Sqm	1	16.50	5.45		89.93	
		2nd cross							
0	15		Sqm	1	15.00	3.95		59.25	
15	30		Sqm	1	15.00	4.60		69.00	
30	45		Sqm	1	15.00	4.75		71.25	
45	60		Sqm	1	15.00	5.10		76.50	
60	75.5		Sqm	1	15.50	5.40		83.70	
		Chinnappa Layout							
		13th A cross							
0	30		Sqm	1	30.00	4.90		147.00	
30	60.7		Sqm	1	30.70	5.40		165.78	
		13th cross							
0	30		Sqm	1	30.00	4.05		121.50	
30	58.3		Sqm	1	28.30	4.00		113.20	
		1st cross roads							
0	30		Sqm	1	30.00	5.20		156.00	
30	60		Sqm	1	30.00	4.75		142.50	
60	95.5		Sqm	1	35.50	4.00		142.00	
		Pampa Extension							
		5th main							
0	30		Sqm	1	30.00	3.15		94.50	
30	60		Sqm	1	30.00	3.85		115.50	
60	90		Sqm	1	30.00	4.85		145.50	
90	120		Sqm	1	30.00	4.45		133.50	
120	150		Sqm	1	30.00	4.20		126.00	
150	180		Sqm	1	30.00	4.70		141.00	
180	210		Sqm	1	30.00	4.95		148.50	
210	238		Sqm	1	28.00	4.20		117.60	
		4th main							
0	30		Sqm	1	30.00	5.15		154.50	
30	60		Sqm	1	30.00	4.80		144.00	
60	90		Sqm	1	30.00	4.95		148.50	3673.51

4270.85 + 3673.51 = 7944.36

PRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

7944.36

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
90	120		Sqm	1	30.00	4.75		142.50	
120	150		Sqm	1	30.00	4.60		138.00	
150	180		Sqm	1	30.00	5.20		156.00	
180	210		Sqm	1	30.00	5.25		157.50	
210	238		Sqm	1	28.00	4.65		130.20	
		9th cross							
0	30		Sqm	1	30.00	6.10		183.00	
30	60		Sqm	1	30.00	5.40		162.00	
60	95		Sqm	1	35.00	5.10		178.50	
		8th cross							
0	30		Sqm	1	30.00	7.30		219.00	
30	60		Sqm	1	30.00	6.65		199.50	
60	90		Sqm	1	30.00	6.55		196.50	
90	128		Sqm	1	38.00	6.65		252.70	
		Hotteppa layout							
		Prakruthi chandana apt road							
0	15		Sqm	1	15.00	5.05		75.75	
15	30		Sqm	1	15.00	5.50		82.50	
30	45		Sqm	1	15.00	5.40		81.00	
45	60		Sqm	1	15.00	4.95		74.25	
60	73.5		Sqm	1	13.50	4.75		64.13	
		Road from burial ground							
0	20		Sqm	1	20.00	4.95		99.00	
		Adithya park aptartment road							
0	15		Sqm	1	15.00	6.15		92.25	
15	30		Sqm	1	15.00	5.85		87.75	
30	41		Sqm	1	11.00	5.85		64.35	
		Hotteppa Layout							
		1st main road							
0	15		Sqm	1	15.00	5.50		82.50	
15	30		Sqm	1	15.00	5.25		78.75	
30	45		Sqm	1	15.00	5.35		80.25	
45	60		Sqm	1	15.00	5.10		76.50	
60	75		Sqm	1	15.00	5.05		75.75	
75	90		Sqm	1	15.00	5.15		77.25	
90	105		Sqm	1	15.00	4.65		69.75	
105	120		Sqm	1	15.00	4.50		67.50	
120	130		Sqm	1	10.00	4.70		47.00	
		2nd main road							
0	15		Sqm	1	15.00	5.20		78.00	
15	30		Sqm	1	15.00	5.25		78.75	
30	45		Sqm	1	15.00	5.35		80.25	
45	60		Sqm	1	15.00	5.10		76.50	
60	75		Sqm	1	15.00	5.05		75.75	
75	90		Sqm	1	15.00	5.15		77.25	
90	101		Sqm	1	11.00	4.65		51.15	4009.25

7944.36 + 4009.25 = 11953.61

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

Assistant Executive Engineer

11953.61

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		1st main 1st cross							
0	15		Sqm	1	15.00	5.15		77.25	
15	26.2		Sqm	1	11.20	5.15		57.68	
		2nd main 1st cross							
0	15		Sqm	1	15.00	3.85		57.75	
15	27		Sqm	1	12.00	4.20		50.40	
		2nd main 2nd cross							
0	15		Sqm	1	15.00	4.20		63.00	
15	26.9		Sqm	1	11.90	4.25		50.58	
		2nd main 3rd cross							
0	15		Sqm	1	15.00	3.70		55.50	
15	25.4		Sqm	1	10.40	3.65		37.96	
		Kallappa Layout							
		Main road							
0	30		Sqm	1	30.00	7.10		213.00	
30	60		Sqm	1	30.00	5.95		178.50	
60	90		Sqm	1	30.00	6.25		187.50	
90	120		Sqm	1	30.00	6.15		184.50	
120	155		Sqm	1	35.00	7.05		246.75	
		4th cross							
0	30		Sqm	1	30.00	4.55		136.50	
30	60		Sqm	1	30.00	4.60		138.00	
60	90		Sqm	1	30.00	4.55		136.50	
90	124		Sqm	1	34.00	4.90		166.60	
		4thA cross							
0	30		Sqm	1	30.00	4.55		136.50	
30	60		Sqm	1	30.00	4.00		120.00	
60	90		Sqm	1	30.00	3.85		115.50	
90	110		Sqm	1	20.00	4.45		89.00	
		3rd cross							
0	30		Sqm	1	30.00	4.40		132.00	
30	59.5		Sqm	1	29.50	4.10		120.95	
		3rdA cross							
0	30		Sqm	1	30.00	3.90		117.00	
30	60		Sqm	1	30.00	4.00		120.00	
60	83.5		Sqm	1	23.50	5.00		117.50	
		2nd cross							
0	30		Sqm	1	30.00	5.05		151.50	
30	43		Sqm	1	13.00	5.50		71.50	
		2ndA cross							
0	30		Sqm	1	30.00	5.65		169.50	
30	60		Sqm	1	30.00	5.10		153.00	
60	76.5		Sqm	1	16.50	5.80		95.70	3747.62

11953.61 =
3747.62
15701.28

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
B.M.P.

Assistant Executive Engineer

15701-28

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		1st cross							
0	30		Sqm	1	30.00	5.70		171.00	
30	45.5		Sqm	1	15.50	5.10		79.05	
		1stA cross							
0	30		Sqm	1	30.00	4.80		144.00	
30	56		Sqm	1	26.00	6.15		159.90	
		5th Cross Road							
0	30		Sqm	1	30.00	6.00		180.00	
30	60		Sqm	1	30.00	4.55		136.50	
60	90		Sqm	1	30.00	4.60		138.00	
90	107.5		Sqm	1	17.50	5.00		87.50	
		Total Executed Qty						**27133.89**	
		Tender Qty						**24246.50**	
		Modified Tender Qty						**27133.89**	
		DPQ Paid in 1st Bill No.One Pg. No.						**10336.70**	
		Present Bill Quantity						**16797.19**	

NIL DEC(1-7) 30/12

Cert 1095.75 16797.23

16797.23

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item no.09		Providing and applying tack coat with80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials , labour HOM Machineries complete as per specifications and the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.							
		2nd main road				(A+B)/2			
0	30		Sqm	1	30.00	9.50		285.00	
30	60		Sqm	1	30.00	8.75		262.50	
60	90		Sqm	1	30.00	8.50		255.00	
90	120		Sqm	1	30.00	8.25		247.50	
120	151.5		Sqm	1	31.50	7.50		236.25	
		1st cross road							
0	30		Sqm	1	30.00	6.70		201.00	
30	60		Sqm	1	30.00	5.70		171.00	
60	90		Sqm	1	30.00	5.70		171.00	
90	120		Sqm	1	30.00	5.60		168.00	
120	150		Sqm	1	30.00	5.80		174.00	
150	178		Sqm	1	28.00	6.50		182.00	
		2nd cross road							
0	30		Sqm	1	30.00	8.30		249.00	
30	60		Sqm	1	30.00	8.20		246.00	
60	90		Sqm	1	30.00	9.00		270.00	
90	120		Sqm	1	30.00	9.35		280.50	
120	150		Sqm	1	30.00	9.00		270.00	
150	184.5		Sqm	1	34.50	9.10		313.95	
		3rd cross							
0	30		Sqm	1	30.00	6.45		193.50	
30	60		Sqm	1	30.00	6.25		187.50	
60	92		Sqm	1	32.00	5.70		182.40	
		3rd A cross							
0	30		Sqm	1	30.00	4.85		145.50	
30	45		Sqm	1	15.00	5.25		78.75	
		2nd main road							
0	30		Sqm	1	30.00	5.05		151.50	
30	60		Sqm	1	30.00	4.60		138.00	
60	90		Sqm	1	30.00	4.85		145.50	
90	120		Sqm	1	30.00	5.30		159.00	
120	150		Sqm	1	30.00	5.30		159.00	
150	170.5		Sqm	1	20.50	5.25		107.63	
		1 st cross							
0	30		Sqm	1	30.00	3.75		112.50	
30	63.5		Sqm	1	33.50	3.60		120.60	
		2nd Cross Road							
0	30		Sqm	1	30.00	3.85		115.50	
30	50		Sqm	1	20.00	4.25		85.00	
		3rd main Road							
0	30		Sqm	1	30.00	6.10		183.00	
30	60		Sqm	1	30.00	6.30		189.00	
60	90		Sqm	1	30.00	6.20		186.00	
90	124		Sqm	1	34.00	6.25		212.50	6835.08

RMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

6835.08

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
		3rdCross road next to brindavan apartment							
0	30		Sqm	1	30.00	4.45		133.50	
30	49		Sqm	1	19.00	4.60		87.40	
		cross road							
0	30		Sqm	1	30.00	7.25		217.50	
30	60		Sqm	1	30.00	6.95		208.50	
60	102.5		Sqm	1	42.50	7.35		312.38	
		Vayunandhana Layout							
		1st cross G Ramaiah layout							
0	15		Sqm	1	15.00	5.55		83.25	
15	30		Sqm	1	15.00	4.75		71.25	
30	45		Sqm	1	15.00	5.50		82.50	
45	60		Sqm	1	15.00	5.40		81.00	
60	75		Sqm	1	15.00	5.20		78.00	
75	84		Sqm	1	9.00	5.70		51.30	
		2 nd cross G ramaiah Layout							
0	15		Sqm	1	15.00	5.55		83.25	
15	30		Sqm	1	15.00	5.10		76.50	
30	45		Sqm	1	15.00	4.70		70.50	
45	60		Sqm	1	15.00	5.00		75.00	
60	75		Sqm	1	15.00	5.30		79.50	
75	93		Sqm	1	18.00	5.15		92.70	
		5th cross road							
0	15		Sqm	1	15.00	5.30		79.50	
15	30		Sqm	1	15.00	5.60		84.00	
30	45		Sqm	1	15.00	5.65		84.75	
45	60		Sqm	1	15.00	5.70		85.50	
60	79		Sqm	1	19.00	6.20		117.80	
		6th cross road							
0	15		Sqm	1	15.00	6.05		90.75	
15	30		Sqm	1	15.00	5.85		87.75	
30	45		Sqm	1	15.00	6.05		90.75	
45	60		Sqm	1	15.00	6.25		93.75	
60	75		Sqm	1	15.00	6.35		95.25	
75	93		Sqm	1	18.00	5.50		99.00	
		cross road							
0	15		Sqm	1	15.00	4.50		67.50	
15	27.5		Sqm	1	12.50	5.00		62.50	
		cross road							
0	15		Sqm	1	15.00	2.60		39.00	
15	28.5		Sqm	1	13.50	2.75		37.13	
		cross road							
0	15		Sqm	1	15.00	3.45		51.75	
15	30		Sqm	1	15.00	4.30		64.50	3215.26

6835.03 + 3215.26 = 10050.29

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P

10050.38

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	45		Sqm	1	15.00	5.15		77.25	
45	60		Sqm	1	15.00	5.10		76.50	
60	75		Sqm	1	15.00	4.50		67.50	
75	91.5		Sqm	1	16.50	3.95		65.18	286.43
							Total	10336.70	
		Present Executed							
		Mariyannapalya				(A+B)/2			
		1ST CROSS MOTHER TERESA ROAD							
0	15		Sqm	1	15.00	4.35		65.25	
15	30		Sqm	1	15.00	4.65		69.75	
30	45		Sqm	1	15.00	4.75		71.25	
45	60		Sqm	1	15.00	4.70		70.50	
60	75		Sqm	1	15.00	4.40		66.00	
75	77		Sqm	1	2.00	4.00		8.00	
		1ST CROSS ROAD							
0	15		Sqm	1	15.00	4.90		73.50	
15	26		Sqm	1	11.00	4.50		49.50	
		9TH CROSS							
0	15		Sqm	1	15.00	4.85		72.75	
15	30		Sqm	1	15.00	4.95		74.25	
30	45		Sqm	1	15.00	5.00		75.00	
45	60		Sqm	1	15.00	5.10		76.50	
		5TH CROSS							
0	15		Sqm	1	15.00	4.70		70.50	
15	30		Sqm	1	15.00	5.00		75.00	
30	45		Sqm	1	15.00	4.90		73.50	
45	60		Sqm	1	15.00	4.40		66.00	
60	75		Sqm	1	15.00	4.55		68.25	
75	90		Sqm	1	15.00	4.85		72.75	
90	95		Sqm	1	5.00	4.85		24.25	
		5TH CROSS,3RD CROSS							
0	15		Sqm	1	15.00	4.75		71.25	
15	30		Sqm	1	15.00	4.80		72.00	
30	45		Sqm	1	15.00	4.55		68.25	
45	46		Cum	1	1.00	4.30		4.30	
		5TH CROSS,2ND CROSS							
0	15		Sqm	1	15.00	4.80		72.00	
15	20		Sqm	1	5.00	4.80		24.00	
20	35		Sqm	1	15.00	4.50		67.50	
35	48		Sqm	1	13.00	4.15		53.95	
		5TH CROSS,1ST CROSS							
0	15		Sqm	1	15.00	4.15		62.25	1718.00

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer, Kodigehalli Sub Division, BBMP

1718.00

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
15	30		Sqm	1	15.00	4.15		62.25	
30	36.5		Sqm	1	6.50	5.19		33.72	
		6TH CROSS							
0	15		Sqm	1	15.00	5.35		80.25	
15	30		Sqm	1	15.00	5.35		80.25	
30	45		Sqm	1	15.00	5.65		84.75	
45	60		Sqm	1	15.00	5.90		88.50	
60	75		Sqm	1	15.00	6.00		90.00	
		SANDYANGAPPA LAYOUT							
		5th main							
0	15		Sqm	1	15.00	3.35		50.25	
15	30		Sqm	1	15.00	3.35		50.25	
30	45		Sqm	1	15.00	3.65		54.75	
45	60		Sqm	1	15.00	4.50		67.50	
60	69		Sqm	1	9.00	5.00		45.00	
		2nd cross							
0	15		Sqm	1	15.00	5.30		79.50	
15	30		Sqm	1	15.00	5.35		80.25	
30	45		Sqm	1	15.00	5.40		81.00	
45	60		Sqm	1	15.00	5.10		76.50	
60	75		Sqm	1	15.00	4.90		73.50	
		3rd cross							
0	15		Sqm	1	15.00	5.65		84.75	
15	30		Sqm	1	15.00	5.15		77.25	
30	45		Sqm	1	15.00	5.30		79.50	
45	53		Sqm	1	8.00	5.70		45.60	
		4th cross							
0	15		Sqm	1	15.00	3.85		57.75	
15	30		Sqm	1	15.00	4.05		60.75	
30	35.8		Sqm	1	5.80	4.60		26.68	
		4th main							
0	15		sqm	1	15.00	4.45		66.75	
15	30		sqm	1	15.00	5.85		87.75	
30	45		sqm	1	15.00	5.10		76.50	
45	60		sqm	1	15.00	4.65		69.75	
60	75		sqm	1	15.00	4.95		74.25	
75	90		sqm	1	15.00	5.50		82.50	
90	105		sqm	1	15.00	5.25		78.75	
105	120		sqm	1	15.00	5.00		75.00	
120	135		sqm	1	15.00	6.00		90.00	
135	145		sqm	1	10.00	5.90		59.00	
		3rd Cross Sondyagappa layout							
0	15		Sqm	1	15.00	5.25		78.75	
15	30		Sqm	1	15.00	4.95		74.25	
30	36		Sqm	1	6.00	4.85		29.10	
		4th cross							2552.85

1718 + 2552.85 = 4270.85

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division.
Yelahanka Zone, B.B.M.P.

4270.85

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
0	15		Sqm	1	15.00	5.20		78.00	
15	30		Sqm	1	15.00	5.45		81.75	
30	38		Sqm	1	8.00	5.70		45.60	
		Gopallappa layout							
		Venkategowda layout							
		2nd main 5th cross							
0	15		Sqm	1	15.00	3.90		58.50	
15	30		Sqm	1	15.00	4.05		60.75	
30	45		Sqm	1	15.00	3.95		59.25	
45	59.5		Sqm	1	14.50	4.65		67.43	
		2nd main 4th cross							
0	15		Sqm	1	15.00	4.80		72.00	
15	30		Sqm	1	15.00	4.30		64.50	
30	45		Sqm	1	15.00	4.20		63.00	
45	69.5		Sqm	1	24.50	3.95		96.78	
		Gopalappa Layout							
		12th A cross							
0	15		Sqm	1	15.00	4.35		65.25	
15	30		Sqm	1	15.00	4.05		60.75	
30	45		Sqm	1	15.00	3.95		59.25	
45	68		Sqm	1	23.00	4.65		106.95	
		1st coss							
0	15		Sqm	1	15.00	4.65		69.75	
15	30		Sqm	1	15.00	4.30		64.50	
30	45		Sqm	1	15.00	4.20		63.00	
45	60		Sqm	1	15.00	4.80		72.00	
60	76.5		Sqm	1	16.50	5.45		89.93	
		2nd cross							
0	15		Sqm	1	15.00	3.95		59.25	
15	30		Sqm	1	15.00	4.60		69.00	
30	45		Sqm	1	15.00	4.75		71.25	
45	60		Sqm	1	15.00	5.10		76.50	
60	75.5		Sqm	1	15.50	5.40		83.70	
		Chinnappa Layout							
		13th A cross							
0	30		Sqm	1	30.00	4.90		147.00	
30	60.7		Sqm	1	30.70	5.40		165.78	
		13th cross							
0	30		Sqm	1	30.00	4.05		121.50	
30	58.3		Sqm	1	28.30	4.00		113.20	
		1st cross roads							
0	30		Sqm	1	30.00	5.20		156.00	
30	60		Sqm	1	30.00	4.75		142.50	
60	95.5		Sqm	1	35.50	4.00		142.00	
		Pampa Extension							
		5th main							
0	30		Sqm	1	30.00	3.15		94.50	2841.11

4270.85 + 2841.11 = 7111.96

RUDRAPRASAD CONSULTANTS BANGALORE PMC

A.N.D. AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

Assistant Executive Engineer

7111.96

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	60		Sqm	1	30.00	3.85		115.50	
60	90		Sqm	1	30.00	4.85		145.50	
90	120		Sqm	1	30.00	4.45		133.50	
120	150		Sqm	1	30.00	4.20		126.00	
150	180		Sqm	1	30.00	4.70		141.00	
180	210		Sqm	1	30.00	4.95		148.50	
210	238		Sqm	1	28.00	4.20		117.60	
		4th main							
0	30		Sqm	1	30.00	5.15		154.50	
30	60		Sqm	1	30.00	4.80		144.00	
60	90		Sqm	1	30.00	4.95		148.50	
90	120		Sqm	1	30.00	4.75		142.50	
120	150		Sqm	1	30.00	4.60		138.00	
150	180		Sqm	1	30.00	5.20		156.00	
180	210		Sqm	1	30.00	5.25		157.50	
210	238		Sqm	1	28.00	4.65		130.20	
		9th cross							
0	30		Sqm	1	30.00	6.10		183.00	
30	60		Sqm	1	30.00	5.40		162.00	
60	95		Sqm	1	35.00	5.10		178.50	
		8th cross							
0	30		Sqm	1	30.00	7.30		219.00	
30	60		Sqm	1	30.00	6.65		199.50	
60	90		Sqm	1	30.00	6.55		196.50	
90	128		Sqm	1	38.00	6.65		252.70	
		Hotteppa Layout							
		Prakruthi chandana apt road							
0	15		Sqm	1	15.00	5.05		75.75	
15	30		Sqm	1	15.00	5.50		82.50	
30	45		Sqm	1	15.00	5.40		81.00	
45	60		Sqm	1	15.00	4.95		74.25	
60	73.5		Sqm	1	13.50	4.75		64.13	
		Road from burial ground							
0	20		Sqm	1	20.00	4.95		99.00	
		Adithya park aptartment road							
0	15		Sqm	1	15.00	6.15		92.25	
15	30		Sqm	1	15.00	5.85		87.75	
30	41		Sqm	1	11.00	5.85		64.35	
		Hotteppa Layout							
		1st main road							
0	15		Sqm	1	15.00	5.50		82.50	
15	30		Sqm	1	15.00	5.25		78.75	
30	45		Sqm	1	15.00	5.35		80.25	
45	60		Sqm	1	15.00	5.10		76.50	
60	75		Sqm	1	15.00	5.05		75.75	
75	90		Sqm	1	15.00	5.15		77.25	4681.98

7111.96 +
4681.98
11793.94

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore

Assistant Executive Engineer

11793.94

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
90	105		Sqm	1	15.00	4.65		69.75	
105	120		Sqm	1	15.00	4.50		67.50	
120	130		Sqm	1	10.00	4.70		47.00	
		2nd main road							
0	15		Sqm	1	15.00	5.20		78.00	
15	30		Sqm	1	15.00	5.25		78.75	
30	45		Sqm	1	15.00	5.35		80.25	
45	60		Sqm	1	15.00	5.10		76.50	
60	75		Sqm	1	15.00	5.05		75.75	
75	90		Sqm	1	15.00	5.15		77.25	
90	101		Sqm	1	11.00	4.65		51.15	
		1st main 1st cross							
0	15		Sqm	1	15.00	5.15		77.25	
15	26.2		Sqm	1	11.20	5.15		57.68	
		2nd main 1st cross							
0	15		Sqm	1	15.00	3.85		57.75	
15	27		Sqm	1	12.00	4.20		50.40	
		2nd main 2nd cross							
0	15		Sqm	1	15.00	4.20		63.00	
15	26.9		Sqm	1	11.90	4.25		50.58	
		2nd main 3rd cross							
0	15		Sqm	1	15.00	3.70		55.50	
15	25.4		Sqm	1	10.40	3.65		37.96	
		Kallappa Layout							
		Main road							
0	30		Sqm	1	30.00	7.10		213.00	
30	60		Sqm	1	30.00	5.95		178.50	
60	90		Sqm	1	30.00	6.25		187.50	
90	120		Sqm	1	30.00	6.15		184.50	
120	155		Sqm	1	35.00	7.05		246.75	
		4th cross							
0	30		Sqm	1	30.00	4.55		136.50	
30	60		Sqm	1	30.00	4.60		138.00	
60	90		Sqm	1	30.00	4.55		136.50	
90	124		Sqm	1	34.00	4.90		166.60	
		4thA cross							
0	30		Sqm	1	30.00	4.55		136.50	
30	60		Sqm	1	30.00	4.00		120.00	
60	90		Sqm	1	30.00	3.85		115.50	
90	110		Sqm	1	20.00	4.45		89.00	
		3rd cross							
0	30		Sqm	1	30.00	4.40		132.00	
30	59.5		Sqm	1	29.50	4.10		120.95	
		3rdA cross							
0	30		Sqm	1	30.00	3.90		117.00	
30	60		Sqm	1	30.00	4.00		120.00	
60	83.5		Sqm	1	23.50	5.00		117.50	
		2nd cross							
0	30		Sqm	1	30.00	5.05		151.50	3959.82

11793.94 + 3959.82 = 15753.76

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

15753.76

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	43		Sqm	1	13.00	5.50		71.50	
		2ndA cross							
0	30		Sqm	1	30.00	5.65		169.50	
30	60		Sqm	1	30.00	5.10		153.00	
60	76.5		Sqm	1	16.50	5.80		95.70	
		1st cross							
0	30		Sqm	1	30.00	5.70		171.00	
30	45.5		Sqm	1	15.50	5.10		79.05	
		1stA cross							
0	30		Sqm	1	30.00	4.80		144.00	
30	56		Sqm	1	26.00	6.15		159.90	
		5th Cross Road							
0	30		Sqm	1	30.00	6.00		180.00	
30	60		Sqm	1	30.00	4.55		136.50	
60	90		Sqm	1	30.00	4.60		138.00	
90	107.5		Sqm	1	17.50	5.00		87.50	
		Total Executed Qty						**27676.09**	
		Tender Qty						**27174.50**	
		Modified Tender Qty						**27676.09**	
		DPQ Paid in 1st Bill No.One Pg. No.						**10336.70**	
		Present Bill Quantity						17340.41	**17339.39**

NIP Acc(17) 2/12

15585-65
17340.41

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

SUDRAPRASAD CONSULTANTS ★ BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.10		Providing and laying bituminous concrete40MM thick with hotmix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filleeer, transporting of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with paver finisher to the required gradde, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to acheive the desired compaction as per MORTH specifications and the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.							
		2nd main road				(A+B)/2			
0	30		Cum	1	30.00	9.50	0.04	11.40	
30	60		Cum	1	30.00	8.75	0.04	10.50	
60	90		Cum	1	30.00	8.50	0.04	10.20	
90	120		Cum	1	30.00	8.25	0.04	9.90	
120	151.5		Cum	1	31.50	7.50	0.04	9.45	
		1st cross road							
0	30		Cum	1	30.00	6.70	0.04	8.04	
30	60		Cum	1	30.00	5.70	0.04	6.84	
60	90		Cum	1	30.00	5.70	0.04	6.84	
90	120		Cum	1	30.00	5.60	0.04	6.72	
120	150		Cum	1	30.00	5.80	0.04	6.96	
150	178		Cum	1	28.00	6.50	0.04	7.28	
		2nd cross road							
0	30		Cum	1	30.00	8.30	0.04	9.96	
30	60		Cum	1	30.00	8.20	0.04	9.84	
60	90		Cum	1	30.00	9.00	0.04	10.80	
90	120		Cum	1	30.00	9.35	0.04	11.22	
120	150		Cum	1	30.00	9.00	0.04	10.80	
150	184.5		Cum	1	34.50	9.10	0.04	12.56	
		3rd cross							
0	30		Cum	1	30.00	6.45	0.04	7.74	
30	60		Cum	1	30.00	6.25	0.04	7.50	
60	92		Cum	1	32.00	5.70	0.04	7.30	
		3rd A cross							
0	30		Cum	1	30.00	4.85	0.04	5.82	
30	45		Cum	1	15.00	5.25	0.04	3.15	
		2nd main road							
0	30		Cum	1	30.00	5.05	0.04	6.06	
30	60		Cum	1	30.00	4.60	0.04	5.52	
60	90		Cum	1	30.00	4.85	0.04	5.82	
90	120		Cum	1	30.00	5.30	0.04	6.36	
120	150		Cum	1	30.00	5.30	0.04	6.36	
150	170.5		Cum	1	20.50	5.25	0.04	4.31	
		1 st cross							
0	30		Cum	1	30.00	3.75	0.04	4.50	
30	63.5		Cum	1	33.50	3.60	0.04	4.82	
		2nd Cross Road							
0	30		Cum	1	30.00	3.85	0.04	4.62	
30	50		Cum	1	20.00	4.25	0.04	3.40	
		3rd main Road							
0	30		Cum	1	30.00	6.10	0.04	7.32	
30	60		Cum	1	30.00	6.30	0.04	7.56	257.46

C&EC Dy. E. (Gen. 2) 21/10/21

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,

257.46

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
60	90		Cum	1	30.00	6.20	0.04	7.44	
90	124		Cum	1	34.00	6.25	0.04	8.50	
		3rdCross road next to brindavan apartment							
0	30		Cum	1	30.00	4.45	0.04	5.34	
30	49		Cum	1	19.00	4.60	0.04	3.50	
		cross road							
0	30		Cum	1	30.00	7.25	0.04	8.70	
30	60		Cum	1	30.00	6.95	0.04	8.34	
60	102.5		Cum	1	42.50	7.35	0.04	12.50	
		Vayunandhana Layout							
		1st cross G Ramaiah layout							
0	15		Cum	1	15.00	5.55	0.04	3.33	
15	30		Cum	1	15.00	4.75	0.04	2.85	
30	45		Cum	1	15.00	5.50	0.04	3.30	
45	60		Cum	1	15.00	5.40	0.04	3.24	
60	75		Cum	1	15.00	5.20	0.04	3.12	
75	84		Cum	1	9.00	5.70	0.04	2.05	
		2 nd cross G ramaiah Layout							
0	15		Cum	1	15.00	5.55	0.04	3.33	
15	30		Cum	1	15.00	5.10	0.04	3.06	
30	45		Cum	1	15.00	4.70	0.04	2.82	
45	60		Cum	1	15.00	5.00	0.04	3.00	
60	75		Cum	1	15.00	5.30	0.04	3.18	
75	93		Cum	1	18.00	5.15	0.04	3.71	
		5th cross road							
0	15		Cum	1	15.00	5.30	0.04	3.18	
15	30		Cum	1	15.00	5.60	0.04	3.36	
30	45		Cum	1	15.00	5.65	0.04	3.39	
45	60		Cum	1	15.00	5.70	0.04	3.42	
60	79		Cum	1	19.00	6.20	0.04	4.71	
		6th cross road							
0	15		Cum	1	15.00	6.05	0.04	3.63	
15	30		Cum	1	15.00	5.85	0.04	3.51	
30	45		Cum	1	15.00	6.05	0.04	3.63	
45	60		Cum	1	15.00	6.25	0.04	3.75	
60	75		Cum	1	15.00	6.35	0.04	3.81	
75	93		Cum	1	18.00	5.50	0.04	3.96	
		cross road							
0	15		Cum	1	15.00	4.50	0.04	2.70	
15	27.5		Cum	1	12.50	5.00	0.04	2.50	
		cross road							
0	15		Cum	1	15.00	2.60	0.04	1.56	
15	28.5		Cum	1	13.50	2.75	0.04	1.49	
		cross road							139.90

257.46 + 139.90 = 397.36

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,

397.36

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
0	15		Cum	1	15.00	3.45	0.04	2.07	
15	30		Cum	1	15.00	4.30	0.04	2.58	
30	45		Cum	1	15.00	5.15	0.04	3.09	
45	60		Cum	1	15.00	5.10	0.04	3.06	
60	75		Cum	1	15.00	4.50	0.04	2.70	
75	91.5		Cum	1	16.50	3.95	0.04	2.61	
							Total	413.47	76.11 413.47
		Present Executed							
		Mariyannapalya				(A+B)/2			
		1ST CROSS MOTHER TERESA ROAD							
0	15		Cum	1	15.00	4.35	0.04	2.61	
15	30		Cum	1	15.00	4.65	0.04	2.79	
30	45		Cum	1	15.00	4.75	0.04	2.85	
45	60		Cum	1	15.00	4.70	0.04	2.82	
60	75		Cum	1	15.00	4.40	0.04	2.64	
75	77		Cum	1	2.00	4.00	0.04	0.32	
		1ST CROSS ROAD							
0	15		Cum	1	15.00	4.90	0.04	2.94	
15	26		Cum	1	11.00	4.50	0.04	1.98	
		9TH CROSS							
0	15		Cum	1	15.00	4.85	0.04	2.91	
15	30		Cum	1	15.00	4.95	0.04	2.97	
30	45		Cum	1	15.00	5.00	0.04	3.00	
45	60		Cum	1	15.00	5.10	0.04	3.06	
		5TH CROSS							
0	15		Cum	1	15.00	4.70	0.04	2.82	
15	30		Cum	1	15.00	5.00	0.04	3.00	
30	45		Cum	1	15.00	4.90	0.04	2.94	
45	60		Cum	1	15.00	4.40	0.04	2.64	
60	75		Cum	1	15.00	4.55	0.04	2.73	
75	90		Cum	1	15.00	4.85	0.04	2.91	
90	95		Cum	1	5.00	4.85	0.04	0.97	
		5TH CROSS,3RD CROSS							
0	15		Cum	1	15.00	4.75	0.04	2.85	
15	30		Cum	1	15.00	4.80	0.04	2.88	
30	45		Cum	1	15.00	4.55	0.04	2.73	
45	46		Cum	1	1.00	4.30	0.04	0.17	
		5TH CROSS,2ND CROSS							
0	15		Cum	1	15.00	4.80	0.04	2.88	
15	20		Cum	1	5.00	4.80	0.04	0.96	
20	35		Cum	1	15.00	4.50	0.04	2.70	
35	48		Cum	1	13.00	4.15	0.04	2.16	66.23

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P.

66-23

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		5TH CROSS,1ST CROSS							
0	15		Cum	1	15.00	4.15	0.04	2.49	
15	30		Cum	1	15.00	4.15	0.04	2.49	
30	36.5		Cum	1	6.50	5.19	0.04	1.35	
		6TH CROSS							
0	15		Cum	1	15.00	5.35	0.04	3.21	
15	30		Cum	1	15.00	5.35	0.04	3.21	
30	45		Cum	1	15.00	5.65	0.04	3.39	
45	60		Cum	1	15.00	5.90	0.04	3.54	
60	75		Cum	1	15.00	6.00	0.04	3.60	
		SANDYANGAPPA LAYOUT							
		5th main							
0	15		Cum	1	15.00	3.35	0.04	2.01	
15	30		Cum	1	15.00	3.35	0.04	2.01	
30	45		Cum	1	15.00	3.65	0.04	2.19	
45	60		Cum	1	15.00	4.50	0.04	2.70	
60	69		Cum	1	9.00	5.00	0.04	1.80	
		2nd cross							
0	15		Cum	1	15.00	5.30	0.04	3.18	
15	30		Cum	1	15.00	5.35	0.04	3.21	
30	45		Cum	1	15.00	5.40	0.04	3.24	
45	60		Cum	1	15.00	5.10	0.04	3.06	
60	75		Cum	1	15.00	4.90	0.04	2.94	
		3rd cross							
0	15		Cum	1	15.00	5.65	0.04	3.39	
15	30		Cum	1	15.00	5.15	0.04	3.09	
30	45		Cum	1	15.00	5.30	0.04	3.18	
45	53		Cum	1	8.00	5.70	0.04	1.82	
		4th cross							
0	15		Cum	1	15.00	3.85	0.04	2.31	
15	30		Cum	1	15.00	4.05	0.04	2.43	
30	35.8		Cum	1	5.80	4.60	0.04	1.07	
		4th main							
0	15		Cum	1	15.00	4.45	0.04	2.67	
15	30		Cum	1	15.00	5.85	0.04	3.51	
30	45		Cum	1	15.00	5.10	0.04	3.06	
45	60		Cum	1	15.00	4.65	0.04	2.79	
60	75		Cum	1	15.00	4.95	0.04	2.97	
75	90		Cum	1	15.00	5.50	0.04	3.30	
90	105		Cum	1	15.00	5.25	0.04	3.15	
105	120		Cum	1	15.00	5.00	0.04	3.00	
120	135		Cum	1	15.00	6.00	0.04	3.60	
135	145		Cum	1	10.00	5.90	0.04	2.36	
		3rd Cross Sondyagappa layout							
0	15		Cum	1	15.00	5.25	0.04	3.15	100.47

66.23+100.47 = 166.70

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

166.70

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
15	30		Cum	1	15.00	4.95	0.04	2.97	
30	36		Cum	1	6.00	4.85	0.04	1.16	
		4th cross							
0	15		Cum	1	15.00	5.20	0.04	3.12	
15	30		Cum	1	15.00	5.45	0.04	3.27	
30	38		Cum	1	8.00	5.70	0.04	1.82	
		Gopallappa layout							
		Venkategowda layout							
		2nd main 5th cross							
0	15		Cum	1	15.00	3.90	0.04	2.34	
15	30		Cum	1	15.00	4.05	0.04	2.43	
30	45		Cum	1	15.00	3.95	0.04	2.37	
45	59.5		Cum	1	14.50	4.65	0.04	2.70	
		2nd main 4th cross							
0	15		Cum	1	15.00	4.80	0.04	2.88	
15	30		Cum	1	15.00	4.30	0.04	2.58	
30	45		Cum	1	15.00	4.20	0.04	2.52	
45	69.5		Cum	1	24.50	3.95	0.04	3.87	
		Gopalappa Layout							
		12th A cross							
0	15		Cum	1	15.00	4.35	0.04	2.61	
15	30		Cum	1	15.00	4.05	0.04	2.43	
30	45		Cum	1	15.00	3.95	0.04	2.37	
45	68		Cum	1	23.00	4.65	0.04	4.28	
		1st coss							
0	15		Cum	1	15.00	4.65	0.04	2.79	
15	30		Cum	1	15.00	4.30	0.04	2.58	
30	45		Cum	1	15.00	4.20	0.04	2.52	
45	60		Cum	1	15.00	4.80	0.04	2.88	
60	76.5		Cum	1	16.50	5.45	0.04	3.60	
		2nd cross							
0	15		Cum	1	15.00	3.95	0.04	2.37	
15	30		Cum	1	15.00	4.60	0.04	2.76	
30	45		Cum	1	15.00	4.75	0.04	2.85	
45	60		Cum	1	15.00	5.10	0.04	3.06	
60	75.5		Cum	1	15.50	5.40	0.04	3.35	
		Chinnappa Layout							
		13th A cross							
0	30		Cum	1	30.00	4.90	0.04	5.88	
30	60.7		Cum	1	30.70	5.40	0.04	6.63	
		13th cross						0.00	
0	30		Cum	1	30.00	4.05	0.04	4.86	
30	58.3		Cum	1	28.30	4.00	0.04	4.53	
		1st cross roads							
0	30		Cum	1	30.00	5.20	0.04	6.24	
30	60		Cum	1	30.00	4.75	0.04	5.70	108.32

166.70 + 108.32 = 275.02

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

AssistantExecutive Engineer

Assistant Executive Engineer, Yelahanka Sub Division,

275.02

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
60	95.5		Cum	1	35.50	4.00	0.04	5.68	
		Pampa Extension							
		5th main							
0	30		Cum	1	30.00	3.15	0.04	3.78	
30	60		Cum	1	30.00	3.85	0.04	4.62	
60	90		Cum	1	30.00	4.85	0.04	5.82	
90	120		Cum	1	30.00	4.45	0.04	5.34	
120	150		Cum	1	30.00	4.20	0.04	5.04	
150	180		Cum	1	30.00	4.70	0.04	5.64	
180	210		Cum	1	30.00	4.95	0.04	5.94	
210	238		Cum	1	28.00	4.20	0.04	4.70	
		4th main							
0	30		Cum	1	30.00	5.15	0.04	6.18	
30	60		Cum	1	30.00	4.80	0.04	5.76	
60	90		Cum	1	30.00	4.95	0.04	5.94	
90	120		Cum	1	30.00	4.75	0.04	5.70	
120	150		Cum	1	30.00	4.60	0.04	5.52	
150	180		Cum	1	30.00	5.20	0.04	6.24	
180	210		Cum	1	30.00	5.25	0.04	6.30	
210	238		Cum	1	28.00	4.65	0.04	5.21	
		9th cross							
0	30		Cum	1	30.00	6.10	0.04	7.32	
30	60		Cum	1	30.00	5.40	0.04	6.48	
60	95		Cum	1	35.00	5.10	0.04	7.14	
		8th cross							
0	30		Cum	1	30.00	7.30	0.04	8.76	
30	60		Cum	1	30.00	6.65	0.04	7.98	
60	90		Cum	1	30.00	6.55	0.04	7.86	
90	128		Cum	1	38.00	6.65	0.04	10.11	
		Hotteppa Layout							
		Prakruthi chandana apt road							
0	15		Cum	1	15.00	5.05	0.04	3.03	
15	30		Cum	1	15.00	5.50	0.04	3.30	
30	45		Cum	1	15.00	5.40	0.04	3.24	
45	60		Cum	1	15.00	4.95	0.04	2.97	
60	73.5		Cum	1	13.50	4.75	0.04	2.57	
		Road from burial ground							
0	20		Cum	1	20.00	4.95	0.04	3.96	
		Adithya park aptartment road							
0	15		Cum	1	15.00	6.15	0.04	3.69	
15	30		Cum	1	15.00	5.85	0.04	3.51	
30	41		Cum	1	11.00	5.85	0.04	2.57	
		Hotteppa Layout							
		1st main road							
0	15		Cum	1	15.00	5.50	0.04	3.30	
15	30		Cum	1	15.00	5.25	0.04	3.15	184.35

275.02 + 184.35 = 459.37

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

459.37

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	45		Cum	1	15.00	5.35	0.04	3.21	
45	60		Cum	1	15.00	5.10	0.04	3.06	
60	75		Cum	1	15.00	5.05	0.04	3.03	
75	90		Cum	1	15.00	5.15	0.04	3.09	
90	105		Cum	1	15.00	4.65	0.04	2.79	
105	120		Cum	1	15.00	4.50	0.04	2.70	
120	130		Cum	1	10.00	4.70	0.04	1.88	
		2nd main road							
0	15		Cum	1	15.00	5.20	0.04	3.12	
15	30		Cum	1	15.00	5.25	0.04	3.15	
30	45		Cum	1	15.00	5.35	0.04	3.21	
45	60		Cum	1	15.00	5.10	0.04	3.06	
60	75		Cum	1	15.00	5.05	0.04	3.03	
75	90		Cum	1	15.00	5.15	0.04	3.09	
90	101		Cum	1	11.00	4.65	0.04	2.05	
		1st main 1st cross							
0	15		Cum	1	15.00	5.15	0.04	3.09	
15	26.2		Cum	1	11.20	5.15	0.04	2.31	
		2nd main 1st cross							
0	15		Cum	1	15.00	3.85	0.04	2.31	
15	27		Cum	1	12.00	4.20	0.04	2.02	
		2nd main 2nd cross							
0	15		Cum	1	15.00	4.20	0.04	2.52	
15	26.9		Cum	1	11.90	4.25	0.04	2.02	
		2nd main 3rd cross							
0	15		Cum	1	15.00	3.70	0.04	2.22	
15	25.4		Cum	1	10.40	3.65	0.04	1.52	
		Kallappa Layout							
		Main road							
0	30		Cum	1	30.00	7.10	0.04	8.52	
30	60		Cum	1	30.00	5.95	0.04	7.14	
60	90		Cum	1	30.00	6.25	0.04	7.50	
90	120		Cum	1	30.00	6.15	0.04	7.38	
120	155		Cum	1	35.00	7.05	0.04	9.87	
		4th cross							
0	30		Cum	1	30.00	4.55	0.04	5.46	
30	60		Cum	1	30.00	4.60	0.04	5.52	
60	90		Cum	1	30.00	4.55	0.04	5.46	
90	124		Cum	1	34.00	4.90	0.04	6.66	
		4thA cross							
0	30		Cum	1	30.00	4.55	0.04	5.46	
30	60		Cum	1	30.00	4.00	0.04	4.80	
60	90		Cum	1	30.00	3.85	0.04	4.62	
90	110		Cum	1	20.00	4.45	0.04	3.56	
		3rd cross							
0	30		Cum	1	30.00	4.40	0.04	5.28	
30	59.5		Cum	1	29.50	4.10	0.04	4.84	
		3rdA cross							
0	30		Cum	1	30.00	3.90	0.04	4.68	155.22

459.39 + 155.22 = 614.59

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,

614.59

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	60		Cum	1	30.00	4.00	0.04	4.80	
60	83.5		Cum	1	23.50	5.00	0.04	4.70	
		2nd cross							
0	30		Cum	1	30.00	5.05	0.04	6.06	
30	43		Cum	1	13.00	5.50	0.04	2.86	
		2ndA cross							
0	30		Cum	1	30.00	5.65	0.04	6.78	
30	60		Cum	1	30.00	5.10	0.04	6.12	
60	76.5		Cum	1	16.50	5.80	0.04	3.83	
		1st cross							
0	30		Cum	1	30.00	5.70	0.04	6.84	
30	45.5		Cum	1	15.50	5.10	0.04	3.16	
		1stA cross							
0	30		Cum	1	30.00	4.80	0.04	5.76	
30	56		Cum	1	26.00	6.15	0.04	6.40	
		5th Cross Road							
0	30		Cum	1	30.00	6.00	0.04	7.20	
30	60		Cum	1	30.00	4.55	0.04	5.46	
60	90		Cum	1	30.00	4.60	0.04	5.52	
90	107.5		Cum	1	17.50	5.00	0.04	3.50	UDD DE(LSG) 6/1/2020 78.99 693.58
		Total Executed Qty						**1107.04**	
		Tender Qty						**1086.98**	
		Modified Tender Qty						**1107.04**	
		DPQ Paid in 1st Bill No.One Pg. No.						**413.47**	
		Present Bill Quantity						**693.58**	

6/1/2020

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

6/1/2020

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.11		Providing and laying of hot applied thermoplastic compund 2.5mm thick including reflectorising glass beads at 250 gms per sqm area thickness of 2.5mm is exclusive of surface applied galss beads as per thickness of 2.5mm is exclusive of surface. applied glass beadsa s perIRC35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. and the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.							
		2nd main road							
		Edge line							
0	151.5		Sqm	2	151.50	0.10		30.30	
		Centre line							
0	151.5		Sqm	0.5	151.50	0.10		7.58	
		1st cross road							
		Edge line							
0	178		Sqm	2	178.00	0.10		35.60	
		Centre line							
0	178		Sqm	0.5	178.00	0.10		8.90	
		2nd cross road							
		Edge line							
0	184.5		Sqm	2	184.50	0.10		36.90	
		Centre line							
0	184.5		Sqm	0.5	184.50	0.10		9.23	
		3rd cross							
		Edge line							
0	92		Sqm	2	92.00	0.10		18.40	
		Centre line							
0	92		Sqm	0.5	92.00	0.10		4.60	
		3rd A cross							
		Centre line							
0	45		Sqm	0.5	45.00	0.10		2.25	
		2nd main road							
		Centre line							
0	170.5		Sqm	0.5	170.50	0.10		8.53	
		1 st cross							
		Centre line							
0	63.5		Sqm	0.5	63.50	0.10		3.18	
		2nd Cross Road							
		Centre line							
0	50		Sqm	0.5	50.00	0.10		2.50	
		3rd main Road							
		Edge line							
0	124		Sqm	2	124.00	0.10		24.80	
		Centre line							
0	124		Sqm	0.5	124.00	0.10		6.20	
		3rdCross road next to brindavan apartment							
		Centre line							
0	49		Sqm	0.5	49.00	0.10		2.45	

201.40

201.40

PRUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

201.40

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		cross road							
		Edge line							
0	102.5		Sqm	2	102.50	0.10		20.50	
		Centre line							
0	102.5		Sqm	0.5	102.50	0.10		5.13	
		Vayunandhana Layout							
		1st cross G Ramaiah layout							
		Centre line							
0	84		Sqm	0.5	84.00	0.10		4.20	
		2 nd cross G ramaiah Layout							
		Centre line							
0	93		Sqm	0.5	93.00	0.10		4.65	
		5th cross road							
		Centre line							
0	79		Sqm	0.5	79.00	0.10		3.95	
		6th cross road							
		Centre line							
0	93		Sqm	0.5	93.00	0.10		4.65	
		cross road							
		Centre line							
0	27.5		Sqm	0.5	27.50	0.10		1.38	
		cross road							
		Centre line							
0	28.5		Sqm	0.5	28.50	0.10		1.43	
		cross road							
		Centre line							
0	91.5		Sqm	0.5	91.50	0.10		4.58	50.45
							Total	**251.85**	50.45
		Present Executed							251.85
		Mariyannapalya							
		1ST CROSS MOTHER TERESA ROAD							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	75		Sqm	2	15.00	0.10		3.00	
75	77		Sqm	2	2.00	0.10		0.40	
		1ST CROSS ROAD							
0	15		Sqm	2	15.00	0.10		3.00	
15	26			2	11.00	0.10		2.20	
		9TH CROSS							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	29.60

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

B/F 29.60

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
45	60		Sqm	2	15.00	0.10		3.00	
		5TH CROSS							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	75		Sqm	2	15.00	0.10		3.00	
75	90		Sqm	2	15.00	0.10		3.00	
90	95		Sqm	2	5.00	0.10		1.00	
		5TH CROSS,3RD CROSS							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	46		Sqm	2	1.00	0.10		0.20	
		5TH CROSS,2ND CROSS							
0	15		Sqm	2	15.00	0.10		3.00	
15	20		Sqm	2	5.00	0.10		1.00	
20	35		Sqm	2	15.00	0.10		3.00	
35	48		Sqm	2	13.00	0.10		2.60	
		5TH CROSS,1ST CROSS							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	36.5		Sqm	2	6.50	0.10		1.30	
		6TH CROSS							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	75		Sqm	2	15.00	0.10		3.00	
		SANDYANGAPPA LAYOUT							
		5th main							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	69		Sqm	2	9.00	0.10		1.80	
		2nd cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	75		Sqm	2	15.00	0.10		3.00	
		3rd cross							
0	15		Sqm	2	15.00	0.10		3.00	94.90

29.60 + 94.90 = 124.50

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Divn. 21,
Yelahanka Zone, B.B.M.P.,
Bangalore.

124.50

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	53		Sqm	2	8.00	0.10		1.60	
		4th cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	35.8		Sqm	2	5.80	0.10		1.16	
		4th main							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	75		Sqm	2	15.00	0.10		3.00	
75	90		Sqm	2	15.00	0.10		3.00	
90	105		Sqm	2	15.00	0.10		3.00	
105	120		Sqm	2	15.00	0.10		3.00	
120	135		Sqm	2	15.00	0.10		3.00	
135	145		Sqm	2	10.00	0.10		2.00	
		3rd Cross Sondyagappa layout							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	36		Sqm	2	6.00	0.10		1.20	
		4th cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	38		Sqm	2	8.00	0.10		1.60	
		Gopallappa layout							
		Venkategowda layout							
		2nd main 5th cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	59.5		Sqm	2	14.50	0.10		2.90	
		2nd main 4th cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	69.5		Sqm	2	24.50	0.10		4.90	
		Gopalappa Layout							
		12th A cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	68		Sqm	2	23.00	0.10		4.60	97.96
		1st coss							

124.50 + 97.96 = 222.46

PMC

Assistant Engineer

Assistant Executive Engineer

Kodigehalli Sub Division

222.46

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	76.5		Sqm	2	16.50	0.10		3.30	
		2nd cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	75.5		Sqm	2	15.50	0.10		3.10	
		Chinnappa Layout							
		13th A cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	60.7		Sqm	2	30.70	0.10		6.14	
		13th cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	58.3		Sqm	2	28.30	0.10		5.66	
		1st cross roads							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	95.5		Sqm	2	35.50	0.10		7.10	
		Pampa Extension							
		5th main							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	90		Sqm	2	30.00	0.10		6.00	
90	120		Sqm	2	30.00	0.10		6.00	
120	150		Sqm	2	30.00	0.10		6.00	
150	180		Sqm	2	30.00	0.10		6.00	
180	210		Sqm	2	30.00	0.10		6.00	
210	238		Sqm	2	28.00	0.10		5.60	
		4th main							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	90		Sqm	2	30.00	0.10		6.00	
90	120		Sqm	2	30.00	0.10		6.00	
120	150		Sqm	2	30.00	0.10		6.00	
150	180		Sqm	2	30.00	0.10		6.00	
180	210		Sqm	2	30.00	0.10		6.00	
210	238		Sqm	2	28.00	0.10		5.60	
		9th cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	95		Sqm	2	35.00	0.10		7.00	
		8th cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	90		Sqm	2	30.00	0.10		6.00	205.50

222.46 + 205.50 = 427.96

RAGHAVAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kadigehalli Sub Division

427.96

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
90	128		Sqm	2	38.00	0.10		7.60	
		Hotteppa Layout							
		Prakruthi chandana apt road							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	73.5		Sqm	2	13.50	0.10		2.70	
		Road from burial ground							
0	20		Sqm	2	20.00	0.10		4.00	
		Adithya park aptartment road							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	41		Sqm	2	11.00	0.10		2.20	
		Hotteppa Layout							
		1st main road							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	75		Sqm	2	15.00	0.10		3.00	
75	90		Sqm	2	15.00	0.10		3.00	
90	105		Sqm	2	15.00	0.10		3.00	
105	120		Sqm	2	15.00	0.10		3.00	
120	130		Sqm	2	10.00	0.10		2.00	
		2nd main road							
0	15		Sqm	2	15.00	0.10		3.00	
15	30		Sqm	2	15.00	0.10		3.00	
30	45		Sqm	2	15.00	0.10		3.00	
45	60		Sqm	2	15.00	0.10		3.00	
60	75		Sqm	2	15.00	0.10		3.00	
75	90		Sqm	2	15.00	0.10		3.00	
90	101		Sqm	2	11.00	0.10		2.20	
		1st main 1st cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	26.2		Sqm	2	11.20	0.10		2.24	
		2nd main 1st cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	27		Sqm	2	12.00	0.10		2.40	
		2nd main 2nd cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	26.9		Sqm	2	11.90	0.10		2.38	96.72

427.96 + 96.72 = 524.68

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		2nd main 3rd cross							
0	15		Sqm	2	15.00	0.10		3.00	
15	25.4		Sqm	2	10.40	0.10		2.08	
		Kallappa Layout							
		Main road							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	90		Sqm	2	30.00	0.10		6.00	
90	120		Sqm	2	30.00	0.10		6.00	
120	155		Sqm	2	35.00	0.10		7.00	
		4th cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	90		Sqm	2	30.00	0.10		6.00	
90	124		Sqm	2	34.00	0.10		6.80	
		4thA cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	90		Sqm	2	30.00	0.10		6.00	
90	110		Sqm	2	20.00	0.10		4.00	
		3rd cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	59.5		Sqm	2	29.50	0.10		5.90	
		3rdA cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	83.5		Sqm	2	23.50	0.10		4.70	
		2nd cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	43		Sqm	2	13.00	0.10		2.60	
		2ndA cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	76.5		Sqm	2	16.50	0.10		3.30	
		1st cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	45.5		Sqm	2	15.50	0.10		3.10	
		1stA cross							
0	30		Sqm	2	30.00	0.10		6.00	
30	56		Sqm	2	26.00	0.10		5.20	
		5th Cross Road							
0	30		Sqm	2	30.00	0.10		6.00	
30	60		Sqm	2	30.00	0.10		6.00	
60	90		Sqm	2	30.00	0.10		6.00	
90	107.5		Sqm	2	17.50	0.10	167.18	3.50	
		Total Executed Qty						**953.71**	
		Tender Qty						**1087.80**	
		Modified Tender Qty						**953.71**	
		DPQ Paid in 1st Bill No.One Pg. No.						**251.85**	
		Present Bill Quantity					701.86	**701.86**	

NDP DEC-17 6/1/2020

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer,
Kodigehalli Sub Division,

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.15		Cement concrete pavement. Construction of un-reinfirced plain cement concrete pavement, thickness as per deisgn, over a prepraed sub base with OPC cement or any other type as per clause 1051..2.2 with 25mm and down size graded granite metal coarse aggregates and fine aggregates ,with superplastiser @ 3lts confirming to IS9103-1999 REAFFIRMED-2008, Mixed in a concrete mixer of not less than 0.6 cum capacity and approximate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates inlcuding levelling the form work as per drawing) and spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continous operation including, provision of contraction, expansion, construction operation including longitudinal joints, including groove cutting charges joint filler, sparation menebrane, sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specfication							
		Hotteppa layout-CC road							
		CC Road							
0	30		Cum	1	30.00	5.75	0.10	17.25	
30	60		Cum	1	30.00	4.10	0.10	12.30	
60	90		Cum	1	30.00	3.80	0.10	11.40	
90	112		Cum	1	22.00	5.25	0.10	11.55	
		Total Executed Qty						**52.50**	
		Tender Qty						**104.00**	
		Modified Tender Qty						**52.50**	
		DPQ Paid in 1st Bill No.One Pg. No.							
		Present Bill Quantity						**52.50**	

AADD
AE(Civil)
6/1/2020

Assistant Executive Engineer.
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer.
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.16		Vaccum De-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cst of generator, HOM of machinery screed vibaratory, power floater, blade and disc etc., with all leads and lift.							
		Hotteppa layout-CC road							
		CC Road							
0	30		Sqm	1	30.00	5.75		172.50	
30	60		Sqm	1	30.00	4.10		123.00	
60	90		Sqm	1	30.00	3.80		114.00	
90	112		Sqm	1	22.00	5.25		115.50	
		Total Executed Qty						**525.00**	
		Tender Qty						**1040.00**	
		Modified Tender Qty						**525.00**	
		DPQ Paid in 1st Bill No.One Pg. No.							
		Present Bill Quantity						**525.00**	

6/1/2020

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, BBMP
Bangalore.

NDD
DE(T)
6/1/2020

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item no.18		Loading and unloading of stone boulder/stone aggregates/ sand/ kanker/ moorum.Placing tipper at loading point loading with front end loading, dumping turning for return trip, excluding time for haulage and return trip complete as per specification and the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.						**919.20**	
		Present Executed							
		Considered same Qty vide I.No	cum					**2705.21**	
		Total Executed Qty						**3624.41**	
		Tender Qty						**3120.46**	
		Modified Tender Qty						**3641.13**	
		DPQ Paid in 1st Bill No.One Pg. No.						**919.20**	
		Present Bill Quantity						**2705.21**	

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Yelahanka Sub Division No. 4, B.B.M.P.

ctor